NO.NC/PMC/YD/2019-20/W3 AS

Date: 06-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Anandhpura village SC-ST Surrounding areas in Ward No. 03

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average | Cum | 1161.08 |
| 2 | KSRRB M2190-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite | Cum | 197.45 |
| 3 | Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size | Cum | 378.82 |
| 4 | KSRRB - M2300-14: Providing, TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, | Tn | 26.79 |
| 5 | Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size | Sqm | 968.63 |
| 6 | Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including | Sqm | 19.44 |

With respect to the above subject & nature of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE